


**ORDER: APPROVE THE FULL AND FINAL SETTLEMENT FOR
CR 429 PROJCT SAP 36(20)M**

Motion was made by Mike Pickens, duly seconded by Robert Blackmon, to approve the full and final settlement for CR 429 project SAP 36(20)M.

The vote on the motion was as follows:

Supervisor Mike Pickens, voted yes
Supervisor Jeff Busby, voted yes
Supervisor Robert Blackmon, voted yes
Supervisor Chad McLarty, voted yes
Supervisor Mike Roberts, voted yes

After the vote, President Busby, declared the motion carried, this the 18th day of February, 2014.


Jeff Busby, President
Board of Supervisors


Sherry Wall, Chancery Clerk

Rev. 3-95

OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
CONTRACTOR'S ESTIMATE - RECAP SHEET

FINAL

Vendor Number: VB00114390

Project No. SAF-36(20)M/B1-0036-20-020-10

County LAFAYETTE

Sheet No. 1 of 3

Customer Account Number: Surety N/A

Surety N/A

Est. No. 5 (XXXXXXXX - Final) Period March 22,

2013 To December 9,

2013

Budget Code 52-01

[illegible]

The net payment due as stated is evidenced in the original settlement of all accounts due or claims under or arising out of the contract on the above captioned project.

Losses Damages & Penalties

Total Net Work Time

Quantities Checked
Approved: Recommended

Types

County Engineer

Chief Engineer

BY DISTRICT ENERGY.

Final Statement of Work Certified

CAD 002 SA
REV. 2-94

W0000114390

**OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
CONTRACTOR'S ESTIMATE**

County LAFALETTE

Sheet No. 2 of 3

Project No. SAP 36(20)H/81-0036-20-020-10
In Account With LAFALETTE CO BD OF SUP. C/O CLARENCE CLERK, P. O. BOX 1240 OXFORD MS, 38655

Estimate No. 5 (PENDING - Final) Period March 22, 2013

to Dec 4, 2013

Part	Item Number	AA	Item	Un contr.	price est.	Allowed to date	Unit	Unit Price	Amount
			PARTICIPATING ITEMS						
			ROADWAY ITEMS						
			UNCLASSIFIED EXCAVATION (FH)						
			GRAVELLOR MATERIAL						
			(CLASS 4, GROUP C)						
S-203-A	E		ROADWAY ITEMS	14.000	0.000		CY	25.000	0.000
S-304-B	GT		UNCLASSIFIED EXCAVATION (FH)	1.517.000	1.042.820		TON	20.000	20.856.400
S-304-C	GY		GRAVELLOR MATERIAL	17.000	0.000		CY	35.000	0.000
S-403-A	B A1		CHISELED STONE, SIZE 610, 1WH	2.755.000	2.687.000		TON	80.000	214.950.000
S-403-A	B A1		101 MIX ASPHALT, ST, 12.5 MM	5.000	0.000		TON	150.000	0.000
S-403-A	B A1		101 MIX ASPHALT, ST, 25 MM						
S-403-A	B A1		(BASE REPAIR)						
S-403-A	B A1		101 MIX ASPHALT, ST, 12.5 MM	28.000	0.000		TON	85.000	0.000
S-403-A	B A1		(EDGE REPAIR)						
S-403-B	B A1		101 MIX ASPHALT, ST, 12.5 MM	221.000	55.640		TON	85.000	4.729.400
S-618-A			LEVELING						
S-618-A			PAVEMENT OF TRAFFIC	1.000	1.000		LS	2.800.000	2.800.000
S-618-B			ADDITIONAL CONSTRUCTION SIGNS	0.000	0.000		ST	10.000	0.000
S-621-C			4" WIDE THERMOPLASTIC EDGE STRIPE	5.560	5.560		MI	1.300.000	7.228.000
S-621-C			(CONTINUOUS WHITE) (60 MILS)						
S-621-D			4" WIDE THERMOPLASTIC TRAFFIC	1.900	1.900		MI	400.000	760.000
S-621-E-1			STRIPE (SKIP YELLOW) (90 MILS)	14.690.000	14.690.000		LF	0.320	4.700.800
S-621-H-1			STRIPE (CONTINUOUS YELLOW) (90 MILS)	60.000	75.000		LF	2.000	150.000
S-621-H-1			THERMOPLASTIC LEGEND						
S-621-L			(WHITE) (120 MILS)						
S-621-L			160-MAY YELLOW REFLECTIVE HIGH	225.000	235.000		EA	4.800	940.000
S-621-L			PERFORMANCE RAISED MARKERS						

1. Participating
2. Non-Participating

Cost Adjustment Code
for Fuel & Materials

0004/005

02/13/2014 THU 9:32 AM

CAD-002 SA
REV. 2-94
W0090114390

Final Statement of
Work Completed

OFFICE OF STATE AID ROAD CONSTRUCTION
MISSISSIPPI DEPARTMENT OF TRANSPORTATION
CONTRACTOR'S ESTIMATE

Project No. SRF-36(20)W/01-0036-20-020-10
In Account With LAFAYETTE CO BD OF SUP. C/O CLARENCE CLARK, P. O. BOX 1240 OXFORD MS, 38655
County LAFAYETTE

Sheet No. 3 of 3

Estimate No. 5 (RANKINGS - Final) Period March 22, 2013 To

Dec. 9, 2013

Part	Item Number	A.C.	Item	TOTAL QUANTITIES		Unit	Unit Price	Amount
				On cont.	price est.	Allowed to date		
	S-630-A		REFLECTORIZED TRAFFIC HANDLING SIGN (ENCAPSULATED LENS)	3.000		3.000	EA	360.000
	S-630-B		REFLECTORIZED TRAFFIC REGULATORY SIGN (ENCAPSULATED LENS)	1.000		1.000	EA	120.000
	S-630-C		REFLECTORIZED TRAFFIC OBJECT MARKER (ENCAPSULATED LENS)(TYPE 3)	4.000		4.000	EA	360.000
			TOTAL ROADWAY ITEMS	292.688.800				257.964.600
			SUBTOTAL PARTICIPATING ITEMS	292.688.800				257.964.600
			FUEL & MATERIAL ADJUSTMENT					0.000
			TOTAL PARTICIPATING ITEMS	292.688.800				257.964.600
			TOTAL CONSTRUCTION ITEMS	292.688.800				257.964.600
			CHANGE ORDER # 1	-34.724.200				

* 1 - Participating
2 - Non-Participating

** Cost Adjustment Code
for Fuel & Materials

0005/005

02/12/2014 10:31:21
