

**ORDER: APPROVE SUPPLEMENTAL AGREEMENT NO. 1 AND CHANGE ORDER  
NO. 1 FOR SISK AVENUE PROJECT**


Motion was made by Chad McLarty, duly seconded by Mike Roberts, to approve supplemental agreement No. 1 and Change Order No. 1 for Sisk Avenue project.

The vote on the motion was as follows:

Supervisor Kevin Frye, voted yes  
Supervisor Jeff Busby, voted yes  
Supervisor David Rikard, voted yes  
Supervisor Chad McLarty, voted yes  
Supervisor Mike Roberts, voted yes

After the vote, President Busby, declared the motion carried, this the 20<sup>th</sup> day of February, 2018.

  
Jeff Busby, President  
Board of Supervisors

  
Sherry Wall, Chancery Clerk

# CONTRACT CHANGE ORDER

Change Order No. 1

Date: February 20, 2018

State: Mississippi

County: Lafayette

CONTRACT FOR: Sisk Avenue Extended

OWNER: Lafayette County and City of Oxford, Mississippi

To: M & N Excavators, Inc.

(Contractor)

You are hereby requested to comply with the following changes from the Contract Plans and Specifications:

| Description of Changes<br>(Supplemental Plans and<br>Specifications Attached) | Decrease<br>in Contract Price | Increase<br>in Contract Price |
|---|-------------------------------|-------------------------------|
| See attached sheet  | \$0.00                        | \$4,502.74                    |
| TOTALS:   | \$0.00                        | \$4,502.74                    |
| Net Change in Contract Price:   |                               | \$4,502.74                    |

JUSTIFICATION: See attached sheet.

The amount of the Contract will be (~~Decreased~~) (~~Increased~~) (Unchanged) by the Sum of Four Thousand Five Hundred Two and 74/100s Dollars (\$4,502.74)

The Contract Total including this and previous Change Orders will be Four Million Two Hundred Ninety Three Thousand Five Hundred Fifty and 36/100s Dollars (\$4,293,550.36)

The Contract Period for Completion will be (~~Decreased~~) (~~Increased~~) (Unchanged) by \_\_\_\_\_ Days

This document will become a supplement to the Contract and all provisions will apply hereto.

Requested:

Jeff Gentry  
(Owner)

2/20/18  
(Date)

Recommended:

Charles B. B...  
(Owner's Engineer)

2/19/18  
(Date)

Accepted:

Joe M...  
(Contractor)

2-12-2018  
(Date)

**Sisk Avenue Extended  
Lafayette County and City of Oxford, Mississippi**

**Change Order No. 1 Attachment**

**Deletions:**

None

|                            |               |
|----------------------------|---------------|
| <b>Subtotal Deletions:</b> | <b>\$0.00</b> |
|----------------------------|---------------|

**Additions:**

S-240-A      Geogrid, Type V

|               |        |            |
|---------------|--------|------------|
| 1,067.00 SY @ | \$4.22 | \$4,502.74 |
|---------------|--------|------------|

|                            |                   |
|----------------------------|-------------------|
| <b>Subtotal Additions:</b> | <b>\$4,502.74</b> |
|----------------------------|-------------------|

**Reasons:**

- To bridge over soft, wet, yielding existing ground from approximately Station 68+00 to approximately Station 69+00 at a width of 32 feet (pavement width).

**LAFAYETTE COUNTY & CITY OF OXFORD, MISSISSIPPI**  
**SISK AVENUE EXTENDED**  
**SUPPLEMENTAL AGREEMENT NO. 1**

**WHEREAS, WE, M & N Excavators, Inc., Contractor, and Granite Re, Inc., Surety, entered into a contract with Lafayette County, Mississippi, and the City of Oxford, Mississippi, Owners, on the 3rd day of October, 2017, for the construction of Sisk Avenue Extended; and**

**WHEREAS:** The project provides for the construction of Sisk Avenue Extended (0.348 miles), the construction of CR 2020 (1.019 miles), and the reconstruction of University Avenue/Frontage Road (0.375 miles).

**WHEREAS:** Soft, wet, and yielding existing ground was encountered between Station 68+00 and Station 69+00, approximately, on proposed CR 2020.

**WHEREAS:** Excavating test holes to determine if there existed a stable layer of soil beneath the soft, wet, yielding material (to perform undercutting) resulted unsatisfactory results.

**WHEREAS:** Instead of undercutting, it is proposed to place a layer of type V geogrid fabric between Station 68+00 and Station 69+00, approximately, for a width of 32 feet, to stabilize the area prior to placing fill material.

**NOW THEREFORE, IT IS HEREBY AGREED** that the following item at the unit prices shown, shall be added to the contract to accomplish this work:

| Pay Item No. | Pay Item Description | Unit Price | Unit |
|--------------|----------------------|------------|------|
| S-240-A      | Geogrid, Type V      | \$4.22     | SY   |

**NOW, THEREFORE,** It is mutually agreed by all parties that the aforementioned pay item be added to the Base Bid portion of the contract. All applicable specifications in the Mississippi Standard Specifications for State Aid Road and Bridge Construction (2004 edition) will apply to the added pay item. There will be no additional time added to the contract for this supplemental agreement.

This agreement in no way modifies or changes the original contract of which it becomes a part, except as specifically stated herein and is full and final compensation for all materials, equipment, labor, and incidentals necessary to complete this work.

Dated, this \_\_\_\_\_ day of \_\_\_\_\_, 2018.

Granite Re, Inc.  
Surety

M & N Excavators Inc  
Contractor

By: \_\_\_\_\_



2-1-18  
Date

By: \_\_\_\_\_


See My

1-31-18  
Date

**RECOMMENDED FOR APPROVAL:**

  
COUNTY ENGINEER

APPROVED: 2/19, 2018

  
LAFAYETTE COUNTY  
BOARD OF SUPERVISORS

APPROVED: 2/20, 2018

\_\_\_\_\_  
CITY OF OXFORD  
BOARD OF ALDERMEN

APPROVED: \_\_\_\_\_, 20\_\_\_\_