


ORDER: APPROVE CHANGE ORDER NO. 2 FOR SISK AVENUE

Motion was made by Mike Roberts, duly seconded by Chad McLarty, to approve Change Order No. 2 for Sisk Avenue.


The vote on the motion was as follows:

Supervisor Kevin Frye, voted yes
Supervisor Jeff Busby, voted yes
Supervisor David Rikard, absent
Supervisor Chad McLarty, yes
Supervisor Mike Roberts, voted yes

After the vote, President Busby, declared the motion carried, this the 16th day of April, 2018.



Jeff Busby, President
Board of Supervisors



Sherry Wall, Chancery Clerk

**Sisk Avenue Extended
Lafayette County and City of Oxford, Mississippi**

Change Order No. 2 Attachment

Deletions:

209-A	Geotextile Stabilization, Type V, Non-Woven	913.00 SY @	\$2.28	\$2,081.64
S-304-D	Crushed Stone	340.00 Ton @	\$38.45	\$13,073.00
S-403-A	Hot Mix Asphalt, MT, 12.5-mm Mixture	100.00 Ton @	\$98.12	\$9,812.00
S-403-A	Hot Mix Asphalt, MT, 19-mm Mixture	150.00 Ton @	\$92.84	\$13,926.00

Subtotal Deletions: \$38,892.64

Additions:

S-203-A	Unclassified Excavation (FM)	3,000.00 CY @	\$2.90	\$8,700.00
901-S-502-D	8" PVC Sanitary Sewer Force Main (Installation)	1,200.00 LF @	\$17.41	\$20,892.00
901-S-502-F	Tracer Wire	1,200.00 LF @	\$0.78	\$936.00
901-S-502-I	Tie to Existing Force Main	1.00 Ea @	\$1,740.75	\$1,740.75
S-603-C-A	36" Reinforced Concrete Pipe, Class III	96.00 LF @	\$70.41	\$6,759.36
S-603-C-B	36" Reinforced Concrete Pipe, End Section	2.00 Ea @	\$1,643.01	\$3,286.02
S-603-PVC	4" PVC Conduit Installation	2,100.00 LF @	\$4.60	\$9,660.00

Subtotal Additions: \$51,974.13

Reasons:

- Relocation of existing 8" sanitary sewer force main.
- Installation of 4" conduit for AT&T to relocate their overhead lines underground.
- Raising proposed elevation of Sisk Extended/CR 2020 intersection 4.50 feet.
- Reduction in paving footprint in Highway 6 median for eastbound left turn lane.